

Feeder Register and 2026 Pole Inspection Results

Sedgewater Energy Holdings

Effective date	2026-09-08
Purpose	Provide the feeder register snapshot and all 2026 inspection batches to date.
Coverage	See each dataset dictionary and summary. Missing numeric values are excluded, not zero.
Summary interpretation	Descriptive statistics of selected records only. Totals of percentages and adjustment values are not operating KPIs.
Introduction	Workbook of the distribution feeder register at August 31, 2026 and the pole inspection batches closed from January to August 2026. Prepared by the Pole Program for asset planning and for the draft pole management plan.
Sheets	Data 1 - feeder register: one row per in-service feeder with district, substation code, customers, overhead and underground circuit miles, voltage class, decade in service, automation, resiliency scope, last cycle trim, 2025 worst-feeder flag and pole count.
Sheets	Data 2 - pole inspection batches: one row per feeder section inspected by one contractor in one month, with outcomes and the number of poles installed before 1980.
Sheets	Summary - formula totals of each numeric column.
Feeder register	The register lists 436 feeders from 102 substations with 8,860 overhead and 5,400 underground circuit miles (38% underground). Automation: 162 feeders with reclosers only, 134 with none, 102 with IGSD loops and 38 with full automation. The 2025 worst-feeder flag marks the 32 feeders on the 2025 list.
Feeder register	Sedgewater owns about 290,400 distribution poles, about 94% of them wood. Last cycle trim dates follow the four-year vegetation cycle.
2026 pole inspections	Poles are inspected on a ten-year cycle, about 29,000 a year; the 2026 plan calls for 29,500 inspections. The 2026 cycle area is mainly Bayou, plus hardening-scope feeders in Harbor and Prairie.
2026 pole inspections	January to August: 19,650 poles inspected, 18,392 passed (93.6%), 413 restorable by bracing or reinforcement, 177 priority rejects and 668 standard rejects (4.3% rejected). 83% of the poles inspected were installed before 1980.
By district	Harbor 2,785 inspected, 4.3% rejected; Crossroads 292 inspected, 6.8% rejected; Bayou 14,056 inspected, 4.1% rejected; Prairie 2,517 inspected, 5.2% rejected.
Outcome codes	Pass; restorable (bracing or reinforcement); priority reject (replace within 90 days); standard reject (replace within 12 months). Batches record counts only; pole identifiers and locations are held in GIS.
Notes	Last cycle trim is blank for the four all-underground feeders.

Dataset	Measure	Unit	Total	Mean	Records	Period start	Period end
Distribution feeder register (snapshot)	customers	delivery points				2026-08-31	2026-08-31
			684,892.00	1,570.85	436		
Distribution feeder register (snapshot)	oh_miles	miles				2026-08-31	2026-08-31
			8,860.00	20.32	436		
Distribution feeder register (snapshot)	ug_miles	miles				2026-08-31	2026-08-31
			5,400.00	12.39	436		
Distribution feeder register (snapshot)	poles	poles				2026-08-31	2026-08-31
			290,400.00	666.06	436		
Pole inspection batches, Jan-Aug 2026	poles_inspected	poles				2026-01-01	2026-08-31
			19,650.00	13.38	1469		
Pole inspection batches, Jan-Aug 2026	poles_pass	poles				2026-01-01	2026-08-31
			18,392.00	12.52	1469		
Pole inspection batches, Jan-Aug 2026	poles_restorable	poles				2026-01-01	2026-08-31
			413.00	0.28	1469		
Pole inspection batches, Jan-Aug 2026	poles_reject_priority	poles				2026-01-01	2026-08-31
			177.00	0.12	1469		
Pole inspection batches, Jan-Aug 2026	poles_reject_standard	poles				2026-01-01	2026-08-31
			668.00	0.45	1469		
Pole inspection batches, Jan-Aug 2026	poles_pre_1980	poles				2026-01-01	2026-08-31
			16,363.00	11.14	1469		

Dataset	Field	Definition	Unit	Type	Reference
Distribution feeder register (snapshot)	feeder_code	Fictional feeder code, e.g., CR-S14-03		id	
Distribution feeder register (snapshot)	district	District		category	
Distribution feeder register (snapshot)	substation_code	Fictional substation code (102 codes)		category	
Distribution feeder register (snapshot)	customers	Delivery points served	delivery points	integer	
Distribution feeder register (snapshot)	oh_miles	Overhead circuit miles	miles	number	
Distribution feeder register (snapshot)	ug_miles	Underground circuit miles	miles	number	
Distribution feeder register (snapshot)	voltage_class	Nominal voltage		category	
Distribution feeder register (snapshot)	in_service_decade	Decade first energized		category	
Distribution feeder register (snapshot)	automation	Sectionalizing automation		category	
Distribution feeder register (snapshot)	resiliency_scope	2026-2028 plan scope		category	
Distribution feeder register (snapshot)	last_cycle_trim	Completion of last cyclic vegetation trim (ISO date)		category	
Distribution feeder register (snapshot)	worst_feeder_2025	On 2025 worst-performing list		category	
Distribution feeder register (snapshot)	poles	Distribution poles on the feeder	poles	integer	
Pole inspection batches, Jan-Aug 2026	batch_id	Batch identifier PIB-000001		id	
Pole inspection batches, Jan-Aug 2026	poles_inspected	Poles inspected in batch	poles	integer	
Pole inspection batches, Jan-Aug 2026	feeder_code	Feeder (FK feeders)		category	
Pole inspection batches, Jan-Aug 2026	district	District (copied)		category	
Pole inspection batches, Jan-Aug 2026	contractor_code	Inspection contractor (FK contractors)		category	
Pole inspection batches, Jan-Aug 2026	inspection_month	Month batch closed		date	
Pole inspection batches, Jan-Aug 2026	poles_pass	Passed	poles	integer	
Pole inspection batches, Jan-Aug 2026	poles_restorable	Reinforce or restore	poles	integer	

Pole inspection batches, Jan-Aug 2026	poles_reject_priority	Reject, priority replacement	poles	integer
Pole inspection batches, Jan-Aug 2026	poles_reject_standard	Reject, standard replacement	poles	integer
Pole inspection batches, Jan-Aug 2026	poles_pre_1980	Poles installed before 1980	poles	integer

feeder_code	district	substation_code	customers	oh_miles	ug_miles	voltage_class	in_service_decade	automation	resiliency_scope	last_cycle_trim	worst_feeder_2025	poles
HB-S01-01	Harbor	HB-S01	2056	26.6	11.5	12.47 kV	1980s	IGSD loop	Pole hardening	2026-08-15	No	872
HB-S01-02	Harbor	HB-S01	594	10.4	5.8	12.47 kV	1990s	Full automation	None	2024-03-04	No	341
HB-S01-03	Harbor	HB-S01	2914	20.7	17	12.47 kV	1990s	Recloser only	Pole hardening	2023-08-06	No	679
HB-S01-04	Harbor	HB-S01	47	8.7	5	12.47 kV	1990s	IGSD loop	None	2024-05-02	No	285
HB-S01-05	Harbor	HB-S01	3419	44.1	15.5	12.47 kV	2000s	Full automation	None	2023-04-27	No	1445
HB-S02-01	Harbor	HB-S02	3150	25.9	16.6	12.47 kV	1980s	IGSD loop	None	2023-09-13	No	849
HB-S02-02	Harbor	HB-S02	1304	45.4	6.6	12.47 kV	1970s	Recloser only	None	2025-11-28	No	1488
HB-S02-03	Harbor	HB-S02	2433	11	9.3	12.47 kV	2000s	None	None	2023-02-07	No	361
HB-S03-01	Harbor	HB-S03	1241	18.7	10.2	12.47 kV	1980s	None	Multiple measures	2026-07-26	No	613
HB-S03-02	Harbor	HB-S03	1246	13.3	8.9	12.47 kV	1980s	None	None	2022-04-03	No	436
HB-S03-03	Harbor	HB-S03	1708	10.1	8.5	12.47 kV	1970s	Full automation	None	2025-10-25	No	331
HB-S04-01	Harbor	HB-S04	1465	12.8	11.7	12.47 kV	1990s	None	None	2026-07-21	No	420
HB-S04-02	Harbor	HB-S04	863	10.3	20.5	12.47 kV	1980s	Recloser only	Multiple measures	2025-09-15	No	338
HB-S05-01	Harbor	HB-S05	2319	22.8	11.4	12.47 kV	1990s	IGSD loop	None	2025-10-29	No	747
HB-S05-02	Harbor	HB-S05	944	9.8	4.7	12.47 kV	2020s	IGSD loop	None	2023-07-27	No	321
HB-S05-03	Harbor	HB-S05	1273	31.5	14.5	12.47 kV	2010s	Recloser only	None	2022-05-01	No	1032
HB-S05-04	Harbor	HB-S05	979	15.7	6.3	12.47 kV	1990s	Recloser only	None	2025-02-25	No	515
HB-S05-05	Harbor	HB-S05	1917	9.3	4.5	12.47 kV	1980s	None	None	2026-05-23	No	305
HB-S05-06	Harbor	HB-S05	2796	10.1	5.5	12.47 kV	1990s	None	Automation	2025-05-10	No	331
HB-S06-01	Harbor	HB-S06	1382	18.5	12	12.47 kV	1980s	Recloser only	None	2025-05-30	No	606
HB-S06-02	Harbor	HB-S06	1873	26.7	4.7	12.47 kV	1990s	Full automation	Pole hardening	2024-02-21	No	875
HB-S06-03	Harbor	HB-S06	58	15.1	8.1	12.47 kV	1970s	Recloser only	None	2026-08-19	No	495
HB-S06-04	Harbor	HB-S06	1770	17.7	13.2	12.47 kV	2010s	Recloser only	None	2023-05-13	No	580
HB-S06-05	Harbor	HB-S06	1173	5.4	9.9	12.47 kV	1970s	Recloser only	None	2024-03-10	No	177
HB-S07-01	Harbor	HB-S07	33	9.6	4.9	12.47 kV	2000s	None	Multiple measures	2025-05-23	No	315
HB-S07-02	Harbor	HB-S07	2362	25.5	11.7	12.47 kV	1980s	Recloser only	None	2026-08-02	No	836
HB-S07-03	Harbor	HB-S07	1234	11.6	11.5	12.47 kV	1970s	Recloser only	None	2025-03-05	No	380
HB-S07-04	Harbor	HB-S07	1177	13.6	6.1	12.47 kV	2000s	Recloser only	Automation	2026-07-03	No	446
HB-S07-05	Harbor	HB-S07	1129	17.7	12.8	12.47 kV	2000s	IGSD loop	Pole hardening	2022-04-29	No	580
HB-S08-01	Harbor	HB-S08	1426	12.5	9.2	12.47 kV	1990s	Recloser only	Multiple measures	2025-12-16	No	410

batch_id	poles_inspected	feeder_code	district	contractor_code	inspection_month	poles_pass	poles_restorable	poles_reject_priority	poles_reject_standard	poles_pre_1980	
PIB-000001		14 BY-S15-03	Bayou	CT-11	2026-01-01		14	0	0	0	13
PIB-000002		11 BY-S25-03	Bayou	CT-11	2026-01-01		10	0	0	1	9
PIB-000003		17 BY-S29-05	Bayou	CT-11	2026-01-01		14	0	0	3	16
PIB-000004		10 BY-S29-05	Bayou	CT-11	2026-01-01		9	1	0	0	10
PIB-000005		6 BY-S15-03	Bayou	CT-11	2026-01-02		4	0	0	2	6
PIB-000006		21 BY-S15-03	Bayou	CT-11	2026-01-02		20	1	0	0	18
PIB-000007		6 BY-S25-03	Bayou	CT-11	2026-01-02		4	1	1	0	6
PIB-000008		6 BY-S25-03	Bayou	CT-11	2026-01-02		6	0	0	0	6
PIB-000009		17 BY-S25-03	Bayou	CT-11	2026-01-02		15	0	0	2	12
PIB-000010		20 BY-S29-05	Bayou	CT-11	2026-01-02		20	0	0	0	17
PIB-000011		6 CR-S30-02	Crossroads	CT-11	2026-01-02		6	0	0	0	5
PIB-000012		6 BY-S15-03	Bayou	CT-11	2026-01-05		5	1	0	0	6
PIB-000013		18 BY-S15-03	Bayou	CT-11	2026-01-05		17	0	1	0	14
PIB-000014		18 BY-S15-03	Bayou	CT-11	2026-01-05		17	1	0	0	17
PIB-000015		17 BY-S15-03	Bayou	CT-11	2026-01-05		16	1	0	0	17
PIB-000016		20 BY-S29-05	Bayou	CT-11	2026-01-05		18	0	0	2	17
PIB-000017		10 BY-S29-05	Bayou	CT-11	2026-01-05		10	0	0	0	8
PIB-000018		17 CR-S30-02	Crossroads	CT-11	2026-01-05		16	0	1	0	15
PIB-000019		15 BY-S15-03	Bayou	CT-11	2026-01-06		15	0	0	0	12
PIB-000020		10 BY-S15-03	Bayou	CT-11	2026-01-06		9	0	0	1	9
PIB-000021		9 BY-S15-03	Bayou	CT-11	2026-01-06		9	0	0	0	8
PIB-000022		7 BY-S15-03	Bayou	CT-11	2026-01-06		7	0	0	0	7
PIB-000023		19 BY-S19-04	Bayou	CT-11	2026-01-06		17	0	0	2	18
PIB-000024		18 BY-S25-03	Bayou	CT-11	2026-01-06		18	0	0	0	15
PIB-000025		17 BY-S25-03	Bayou	CT-11	2026-01-06		17	0	0	0	16
PIB-000026		7 BY-S29-05	Bayou	CT-11	2026-01-06		6	0	1	0	5
PIB-000027		14 BY-S29-05	Bayou	CT-11	2026-01-06		12	0	0	2	13
PIB-000028		10 BY-S29-05	Bayou	CT-11	2026-01-06		9	0	1	0	8
PIB-000029		19 BY-S29-05	Bayou	CT-11	2026-01-06		19	0	0	0	13
PIB-000030		9 CR-S30-02	Crossroads	CT-11	2026-01-06		8	0	0	1	8