

Capital Project Register and Monthly Spend, 2026

Sedgewater Energy Holdings

Effective date	2026-09-14
Purpose	List every 2026 capital project with budget, forecast, actual and in-service dates, plus monthly actuals.
Coverage	See each dataset dictionary and summary. Missing numeric values are excluded, not zero.
Summary interpretation	Descriptive statistics of selected records only. Totals of percentages and adjustment values are not operating KPIs.
Introduction	Capital project register for 2026 with monthly actual spend by project from January to August, prepared by Capital Portfolio after the August close. Budget, forecast and in-service dates reflect the September 2026 forecast.
Sheets	Data 1 - project register: 2026 budget, forecast and actual to date, total budget, program, business, district, stage, sponsor and planned and forecast in-service dates.
Sheets	Data 2 - monthly actuals by project, January to August 2026.
Sheets	Summary - formula totals of each numeric column.
Headline figures	The 2026 capital budget is \$1,120 million across 152 projects. January to August actual spend was \$683.0 million (61% of budget) and the September forecast is \$1,108 million.
Headline figures	By business (budget / actual / forecast): Electric \$930 million / \$570.4 million / \$920 million; Gas \$150 million / \$92.8 million / \$150 million; Shared \$40 million / \$19.8 million / \$38 million. Monthly spend rose from \$68.6 million in January to \$109.6 million in August.
Largest programs	Growth - new service \$248 million; Transmission \$142 million; Growth - substation and feeder \$131 million; Reliability - distribution \$118 million; Gas - pipe replacement \$78 million; Resiliency - pole replacement \$62 million.
Resiliency programs	Resiliency programs have a 2026 budget of \$196 million; \$109.0 million was spent to August and the forecast is \$180 million, mainly because strategic undergrounding is forecast at \$26 million against a \$42 million budget.
Schedule	37 of 152 projects forecast in-service dates later than planned; 5 of them are undergrounding projects. Two undergrounding projects show forecast in-service dates earlier than baseline after their scope was reduced in July 2026.
Selected projects	CP-26-050 Harbor North 138 kV substation and feeders (Design): \$6.5 million in 2026 for design and long-lead equipment of an estimated \$85 million; planned in service December 15, 2028.
Selected projects	CP-26-085 Next-generation meter pilot (Construct): \$14.8 million in 2026 of a \$16.5 million total; forecast in service moved from December 18, 2026 to January 29, 2027.
Selected projects	CP-26-096 Work management system upgrade, phase 0 (Initiate): \$1.2 million in 2026.
Stages and approvals	Projects move through Initiate, Design, Construct, In service and Closeout. Projects above \$50 million need board approval.

Dataset	Measure	Unit	Total	Mean	Records	Period start	Period end
Capital project register, 2026 (snapshot 2026-08-31)	budget_2026_usd	USD				2026-01-01	2026-08-31
			1,120,000,000.00	7,368,421.05	152		
Capital project register, 2026 (snapshot 2026-08-31)	forecast_2026_usd	USD				2026-01-01	2026-08-31
			1,108,000,000.00	7,289,473.68	152		
Capital project register, 2026 (snapshot 2026-08-31)	actual_ytd_usd	USD				2026-01-01	2026-08-31
			683,000,000.00	4,493,421.05	152		
Capital project register, 2026 (snapshot 2026-08-31)	total_budget_usd	USD				2026-01-01	2026-08-31
			2,157,100,000.00	14,191,447.37	152		
Capital actuals by project and month, Jan-Aug 2026	actual_usd	USD				2026-01-01	2026-08-31
			683,000,000.00	561,677.63	1216		

Dataset	Field	Definition	Unit	Type	Reference
Capital project register, 2026 (snapshot 2026-08-31)	project_code	CP-26-001		id	
Capital project register, 2026 (snapshot 2026-08-31)	budget_2026_usd	Approved 2026 budget	USD	number	
Capital project register, 2026 (snapshot 2026-08-31)	forecast_2026_usd	Current 2026 forecast	USD	number	
Capital project register, 2026 (snapshot 2026-08-31)	actual_ytd_usd	Actual Jan-Aug 2026	USD	number	
Capital project register, 2026 (snapshot 2026-08-31)	total_budget_usd	Total project budget	USD	number	
Capital project register, 2026 (snapshot 2026-08-31)	project_name	Name		category	
Capital project register, 2026 (snapshot 2026-08-31)	program	Program		category	
Capital project register, 2026 (snapshot 2026-08-31)	business	Business		category	
Capital project register, 2026 (snapshot 2026-08-31)	district	District		category	
Capital project register, 2026 (snapshot 2026-08-31)	stage	Stage		category	
Capital project register, 2026 (snapshot 2026-08-31)	sponsor	Sponsor (role holder)		category	
Capital project register, 2026 (snapshot 2026-08-31)	planned_in_service	Baseline in-service (ISO date string; future dates allowed)		category	
Capital project register, 2026 (snapshot 2026-08-31)	forecast_in_service	Forecast in-service (ISO date string)		category	
Capital actuals by project and month, Jan-Aug 2026	record_id	CM-000001		id	
Capital actuals by project and month, Jan-Aug 2026	actual_usd	Actual spend	USD	number	

Capital actuals by project and month, Jan-Aug 2026

project_code

Project (FK)

category

Capital actuals by project and month, Jan-Aug 2026

program

Program (copied)

category

Capital actuals by project and month, Jan-Aug 2026

month_start

Month

date

project_code	budget_2026_usd	forecast_2026_usd	actual_ytd_usd	total_budget_usd	project_name	program	business	district	stage	sponsor	planned_in_service	forecast_in_service
CP-26-001					Pole replacement - Systemwide program 1	Resiliency - pole replacement	Electric	Systemwide	In service	Colin Marsh	2026-06-21	2026-06-21
CP-26-002	11758241	12298766	8115682	19700000	Pole replacement - Crossroads package 2	Resiliency - pole replacement	Electric	Crossroads	Construct	Colin Marsh	2026-09-30	2026-09-30
CP-26-003	2235473	2396580	1300483	5300000	Pole replacement - Crossroads phase 1 3	Resiliency - pole replacement	Electric	Crossroads	Construct	Colin Marsh	2027-04-01	2027-04-01
CP-26-004	17768954	17425486	9880650	37100000	Pole replacement - Bayou phase 2 4	Resiliency - pole replacement	Electric	Bayou	In service	Colin Marsh	2026-03-17	2026-03-17
CP-26-005	2111859	2044966	1835831	4800000	Pole replacement - Prairie blanket 5	Resiliency - pole replacement	Electric	Prairie	In service	Colin Marsh	2026-01-23	2026-01-23
CP-26-006	3213095	3274862	2114623	3900000	Pole replacement - Systemwide project 6	Resiliency - pole replacement	Electric	Systemwide	Design	Colin Marsh	2027-06-27	2027-06-27
CP-26-007	1274626	1319112	614821	2900000	Pole replacement - Bayou program 7	Resiliency - pole replacement	Electric	Bayou	Design	Colin Marsh	2027-12-29	2028-06-26
CP-26-008	6048743	5558545	3971975	11000000	Pole replacement - Prairie package 8	Resiliency - pole replacement	Electric	Prairie	Design	Colin Marsh	2028-05-08	2028-05-08
CP-26-009	17589009	17681683	16165935	22500000	Automation - Bayou program 1	Resiliency - automation	Electric	Bayou	Construct	Colin Marsh	2026-05-21	2026-09-18
CP-26-010	6092566	5472647	5221284	11900000	Automation - Harbor package 2	Resiliency - automation	Electric	Harbor	Design	Colin Marsh	2026-09-24	2026-09-24
CP-26-011	3883191	3727786	1807579	6500000	Automation - Bayou phase 1 3	Resiliency - automation	Electric	Bayou	Construct	Colin Marsh	2026-11-29	2026-11-29
CP-26-012	1117272	1144406	497598	2700000	Automation - Prairie phase 2 4	Resiliency - automation	Electric	Prairie	Design	Colin Marsh	2028-04-26	2028-04-26
CP-26-013	12361972	13136973	7272667	29900000	Automation - Prairie blanket 5	Resiliency - automation	Electric	Prairie	Construct	Colin Marsh	2028-05-13	2028-05-13
CP-26-014	2927462	3157867	2354169	5200000	Automation - Harbor project 6	Resiliency - automation	Electric	Harbor	Closeout	Colin Marsh	2026-06-26	2026-06-26
CP-26-015	7617537	7360321	4646703	17300000	Undergrounding - Harbor program 1	Resiliency - undergrounding	Electric	Harbor	Construct	Colin Marsh	2027-12-08	2028-04-06
CP-26-016	11709441	7012066	3387792	25900000	Undergrounding - Crossroads package 2	Resiliency - undergrounding	Electric	Crossroads	Design	Colin Marsh	2028-04-11	2028-01-27
CP-26-017	1943200	1276990	744094	4300000	Undergrounding - Prairie phase 1 3	Resiliency - undergrounding	Electric	Prairie	Design	Colin Marsh	2026-06-05	2026-10-03
CP-26-018	7271732	4835443	1772940	14100000	Undergrounding - Bayou phase 2 4	Resiliency - undergrounding	Electric	Bayou	Design	Colin Marsh	2028-07-10	2028-05-26
CP-26-019	2081676	1336332	723594	5000000	Undergrounding - Bayou blanket 5	Resiliency - undergrounding	Electric	Bayou	Construct	Colin Marsh	2027-05-27	2027-11-23
CP-26-020	9644407	5787785	3473568	23700000	Undergrounding - Crossroads project 6	Resiliency - undergrounding	Electric	Crossroads	Construct	Colin Marsh	2028-05-01	2028-09-28
CP-26-021	6977290	4184463	2466642	12700000	Undergrounding - Prairie program 7	Resiliency - undergrounding	Electric	Prairie	Construct	Colin Marsh	2026-11-03	2027-03-03
CP-26-022	2372254	1566921	831370	6000000	Substation flood mitigation - Prairie program 1	Resiliency - substation flood mitigation	Electric	Prairie	Construct	Colin Marsh	2027-10-03	2027-10-03
CP-26-023	8961840	9036060	2722499	16300000	Substation flood mitigation - Systemwide package 2	Resiliency - substation flood mitigation	Electric	Systemwide	In service	Colin Marsh	2026-03-22	2026-03-22
CP-26-024	2953678	2685622	1508369	7300000	Substation flood mitigation - Systemwide phase 1 3	Resiliency - substation flood mitigation	Electric	Systemwide	Construct	Colin Marsh	2026-11-16	2026-11-16
CP-26-025	6084482	6278318	3869132	6600000	Urd cable - Harbor program 1	Resiliency - URD cable	Electric	Harbor	Construct	Colin Marsh	2026-07-24	2026-11-21
CP-26-026	5289887	5158248	3725304	13300000	Urd cable - Prairie package 2	Resiliency - URD cable	Electric	Prairie	Design	Colin Marsh	2028-07-14	2028-08-13
CP-26-027	3732948	3832337	2456562	8700000	Urd cable - Prairie phase 1 3	Resiliency - URD cable	Electric	Prairie	Design	Colin Marsh	2026-03-10	2026-05-09
CP-26-028	2484665	2221058	1516203	2500000	Urd cable - Harbor phase 2 4	Resiliency - URD cable	Electric	Harbor	In service	Colin Marsh	2026-07-26	2026-07-26
CP-26-029	1688291	1631078	604506	3200000	Urd cable - Bayou blanket 5	Resiliency - URD cable	Electric	Bayou	Construct	Colin Marsh	2027-09-25	2027-09-25
CP-26-030	4206096	4459224	2209554	7500000	Urd cable - Prairie project 6	Resiliency - URD cable	Electric	Prairie	Construct	Colin Marsh	2028-04-14	2028-04-14
CP-26-030	3598113	3698055	2087871	4600000								

record_id	actual_usd	project_code	program	month_start
CM-000001		CP-26-001	Resiliency - pole replacement	2026-01-01
	993288.38			
CM-000002		CP-26-001	Resiliency - pole replacement	2026-02-01
	838950.4			
CM-000003		CP-26-001	Resiliency - pole replacement	2026-03-01
	1121449.2			
CM-000004		CP-26-001	Resiliency - pole replacement	2026-04-01
	743362.8			
CM-000005		CP-26-001	Resiliency - pole replacement	2026-05-01
	842897.85			
CM-000006		CP-26-001	Resiliency - pole replacement	2026-06-01
	992724.22			
CM-000007		CP-26-001	Resiliency - pole replacement	2026-07-01
	1389137.54			
CM-000008		CP-26-001	Resiliency - pole replacement	2026-08-01
	1193871.61			
CM-000009		CP-26-002	Resiliency - pole replacement	2026-01-01
	188792.3			
CM-000010		CP-26-002	Resiliency - pole replacement	2026-02-01
	110949.46			
CM-000011		CP-26-002	Resiliency - pole replacement	2026-03-01
	202601.76			
CM-000012		CP-26-002	Resiliency - pole replacement	2026-04-01
	144364.45			
CM-000013		CP-26-002	Resiliency - pole replacement	2026-05-01
	200215.37			
CM-000014		CP-26-002	Resiliency - pole replacement	2026-06-01
	131659.47			
CM-000015		CP-26-002	Resiliency - pole replacement	2026-07-01
	142768.28			
CM-000016		CP-26-002	Resiliency - pole replacement	2026-08-01
	179131.91			
CM-000017		CP-26-003	Resiliency - pole replacement	2026-01-01
	962062.12			
CM-000018		CP-26-003	Resiliency - pole replacement	2026-02-01
	1465983.03			
CM-000019		CP-26-003	Resiliency - pole replacement	2026-03-01
	1098400.08			
CM-000020		CP-26-003	Resiliency - pole replacement	2026-04-01
	1100789.64			
CM-000021		CP-26-003	Resiliency - pole replacement	2026-05-01
	946054.09			
CM-000022		CP-26-003	Resiliency - pole replacement	2026-06-01
	1117549.62			
CM-000023		CP-26-003	Resiliency - pole replacement	2026-07-01
	1724658.44			
CM-000024		CP-26-003	Resiliency - pole replacement	2026-08-01
	1465152.98			
CM-000025		CP-26-004	Resiliency - pole replacement	2026-01-01
	256285.58			
CM-000026		CP-26-004	Resiliency - pole replacement	2026-02-01
	237904.03			
CM-000027		CP-26-004	Resiliency - pole replacement	2026-03-01
	249379.81			
CM-000028		CP-26-004	Resiliency - pole replacement	2026-04-01
	197517.55			

record_id	actual_usd	project_code	program	month_start
CM-000029	214749.84	CP-26-004	Resiliency - pole replacement	2026-05-01
CM-000030		CP-26-004	Resiliency - pole replacement	2026-06-01
	206559.8			